



Cedar Creek High School

Bastrop I.S.D.
Board Meeting Update
January 19, 2009





Project Highlights

- Project is proceeding on schedule for July 31, 2010 Substantial Completion.
- Roof/ mezzanine framing and decking is 100% complete.
- Interior gypsum board walls are 90% complete.
- Interior masonry walls are 92% complete.
- Science casework and desks are 90% complete.
- Millwork is 60% complete.
- Building 'J' interior is 80% complete.
- Total Project construction completed to date is 76%.





Exterior View of Main Entrance





Lobby Area



Roof Structure at Lobby Area





View Towards Cafeteria from Commons Area



View Towards Digital Graphics Room





Cafeteria Area



Stage Front At Cafeteria Area





Competition Gymnasium



Practice Gymnasium





Tile at Restrooms



Toilet Partitions/ Fixtures at Restrooms





Corridor at Area 'G'



Millwork at Coach's Office





Main Street



Window at Main Street





Eagles Nest - View from
"Main Street"





Corridor Adjacent to Library



Interior View at Library



Science Desk Installation



Science Casework Installation





Science Casework



Science Casework



Learning Communities



Learning Communities





Central Plant



Central Plant





Grandstand and Pressbox at Softball Field



Dugout at Softball Field





Aerial View of Site

