



Cedar Creek High School

Bastrop I.S.D.
Board Meeting Update
March 09, 2010





Project Highlights

- Project is proceeding on schedule for July 31, 2010 Substantial Completion.
- Project is on time and under budget.
- Interior gypsum board walls are 96% complete.
- Interior masonry walls are 94% complete.
- Science casework and desks are 95% complete.
- Millwork is 75% complete.
- Ceilings are 80% complete.
- Total Project construction completed to date is 83%.





Exterior View of Main Entrance





Commons/ Lobby Area



Commons/ Lobby Area





View at Cafeteria – Bus Loop Courtyard



Typical Furr-out - Cafeteria Area





Typical Locker Room



Typical Locker Room Toilet/Shower Area





Dance Room



Sound Proof Practice Rooms





Lighting - Main Street



Staircase to 2nd Level Learning Communities





Eagles Nest - View from
"Main Street"





Interior View at Library



Interior View at Library





Grand Staircase at Bus Loop Entrance



Grand Staircase View from Second Floor



Admin Area – Learning Communities



Corridor - Learning Communities





Exterior Courtyard at Bus Loop



Quarry Tile Installation at Kitchen





Aerial View of Site

