



# Cedar Creek High School

Bastrop I.S.D.  
Board Meeting Update  
April 20, 2010



# Project Highlights

- Project is proceeding on schedule for July 31, 2010 Substantial Completion.
- Project is on time and under budget.
- Interior gypsum board walls are 98% complete.
- Interior masonry walls are 98% complete.
- Science casework and desks are 97% complete.
- Millwork is 80% complete.
- Ceilings are 90% complete.
- Total Project construction completed to date is 86.5%.



Exterior View of Main Entrance



Commons/ Lobby Area



Commons/ Lobby Area



View towards Cafeteria from Commons/  
Lobby Area



Cafeteria Area



Corridor adjacent to Competition Gym



Corridor at Fine Arts Area



Varsity Football Locker Room



Millwork at Coaches Office



View at Main Street



Check Out Area at Library



Eagles Nest - View from  
"Main Street"



Corridor View adjacent to Library



View at Entrance at Bus Loop



Learning Communities



Admin Area - Learning Communities



Typical Classroom



Millwork at Art Room



Exterior Courtyard at Bus Loop



Exterior Courtyard at Bus Loop



Aerial View of Site