



Cedar Creek High School

Bastrop I.S.D.
Board Meeting Update
February 16, 2009





Project Highlights

- Project is proceeding on schedule for July 31, 2010 Substantial Completion.
- Roof/ mezzanine framing and decking is 100% complete.
- Interior gypsum board walls are 95% complete.
- Interior masonry walls are 92% complete.
- Science casework and desks are 91% complete.
- Millwork is 70% complete.
- Ceilings are 74% complete.
- Total Project construction completed to date is 81%.





Exterior View of Main Entrance





Commons/ Lobby Area



View of Concession Area from Commons





Cafeteria Area



Stage Front At Cafeteria Area





Competition Gymnasium



Practice Gymnasium





Typical Locker Room



Typical Locker Room Toilet/Shower Area





Dance Room



Building Trades





Main Street



Staircase to 2nd Level Learning Communities





Eagles Nest - View from
"Main Street"





Interior View at Library



Interior View at Library





Corridor at Learning Communities



Corridor at Science Wing





Grand Staircase at Bus Loop Entrance



Grand Staircase View from Second Floor





Learning Communities



Learning Communities





View of Cafeteria from Kitchen



Quarry Tile Installation at Kitchen





Cooler/ Freezer



Bus Loop Drop-off Area





Aerial View of Site

