



# Cedar Creek High School

Bastrop I.S.D.  
Board Meeting Update  
June 15, 2010



# Project Highlights

- Project is proceeding on schedule for July 31, 2010 Substantial Completion.
- Project is on time and under budget.
- Interior gypsum board walls are 100% complete.
- Interior masonry walls are 100% complete.
- Library casework and shelving are 98% complete.
- Millwork is 98% complete.
- Final punch has begun on the project.
- Total Project construction completed to date is 93%.



Exterior View of Main Entrance



Commons/ Lobby Area



Commons/ Lobby Area



Corridor View at Mainstreet



Corridor View at Mainstreet



View towards Main Entry from Commons/  
Lobby Area



Cafeteria Area



Practice Gymnasium



Competition Gymnasium



Millwork at Library



Millwork at Library



Eagles Nest - View from  
"Main Street"



Corridor View adjacent to Library



View at Entrance at Bus Loop



Learning Communities



Learning Communities



Entry to Learning Community



Entry to Fine Arts Wing



Aerial View of Site

Bastrop I.S.D.  
Board Meeting June 15, 2010



Bastrop High School  
Tennis Courts  
and  
Site Improvements

# Project Highlights

- Construction of eight (8) lighted post-tensioned concrete tennis courts.
- Construction of approximately 1,100 square foot Concession/Restroom/Storage building.
- Concrete sidewalks.
- Chain link fencing and gates.
- Improvements at sandlot parking area to an irrigated play field.
- Project has an August 2010 Substantial Completion.

# Construction Update

- Recent rains have slowed project, but schedule has not been impacted, as yet.
- Post tension cable system for first section Tennis Courts currently being installed.
- Concessions Building – rough-in being installed.
- Sprigging at play field (along Hill Street) - complete.
- Tennis Court fence posts – installed.
- Tennis Court lighting – piers/footings installed.
- Perimeter Tennis Court fence posts are being laid out.
- Construction shop drawings are continuing to be reviewed and processed.



Concessions Building  
Rough-in Plumbing Installed



Tennis Court Fence Posts w/ Post Tension  
West View at North Soccer Fence



Tennis Court Lighting Support



Tennis Court Post Tension Cables  
Section One  
North View



Play Field Grass Sprigging  
Taking Hold  
East View