



# Cedar Creek High School

Board Meeting Update  
September 21, 2010

- School has opened for the 2010-2011 School Year.
- Contractor is currently finishing the Final Punch list.





Bastrop I.S.D.  
Board Meeting September 21, 2010

Bastrop High School  
Tennis Courts & Site Improvements

# Project Highlights

- Construction of eight (8) lighted post-tensioned concrete tennis courts.
- Construction of approximately 1,100 square foot Concession/Restroom/Storage building.
- Concrete sidewalks.
- Chain link fencing and gates.
- Improvements at sandlot parking area to an irrigated play field.
- Project has a September 2010 Substantial Completion.

# Construction Update

- Rains throughout the project effected the project impacting the schedule. Substantial Completion has been modified to September in lieu of August.
- The Tennis Courts were completed and ready for BHS student play on September 5<sup>th</sup>.
- The Concessions Building and associated concrete sidewalks/flatwork are nearing completion.



Tennis Courts  
View from  
Corner of Chambers and Hawthorn



Tennis Courts  
Northeast View - Chambers and Hawthorn



Southwest View of Concessions  
from Chambers



Concessions Building  
Electrical Service Panel



Concessions Building  
Work in Progress - Flatwork



Stainless Steel Sink ready for installation in Concessions Building  
New Concrete Sidewalk from Concessions to Soccer Bleachers



Concessions Canopy  
South View